

HABITAT/SECURITY FENCE AND GATES - PROJECT 93124**PROJECT SUMMARY SHEET**

May 29, 2013

CONTRACT TIMELINE	
Date of Bid Opening:	09/05/2012
Date of Award:	09/25/2012
Notice to Proceed:	12/17/2012
Original Number of Working Days:	40
Original Completion Date:	02/14/2013
Contract Change Order Days:	25
Suspension Days:	0
Weather Days:	14
Current Completion Date:	06/28/2013
% of Contract Time Elapsed:	95%

CONTRACT CHANGE ORDERS	
Number of CCO's Executed:	1
Number of CCO's Pending:	1
Total Number of CCO's:	2
Original Contract Amount:	\$657,200
Amount of Executed CCO's:	\$21,820
Amount of Pending CCO's:	\$53,323
Total CCO Amount	\$75,143
CCO's % of Original Contract Amount:	11%

DIRECT CONSTRUCTION COST ANALYSIS	
Total Direct Construction Cost Authorization:	\$679,020
Total Direct Construction Cost Payments to Date:	\$626,822
% of Total Direct Construction Cost Paid to Date:	92%