

**CERTIFICATION OF PARTIAL COMPLETION OF SUBDIVISION IMPROVEMENTS  
AND REQUEST FOR REDUCTION OF SUBDIVISION IMPROVEMENT SECURITY  
FOR WORK COMPLETED**

I hereby certify that the following improvements in the **West Valley Village – Unit 4** Project has been completed, to wit:

	<u>Total Amount</u>	<u>Percent Complete</u>	<u>Remaining Amount</u>
Schedule of Earthwork Improvements	\$590,107.70	85%	\$ 88,516.15
Schedule of Street Improvements	\$385,593.84	65%	\$ 134,957.84
Schedule Of Storm Drainage Improvements	\$386,333.89	85%	\$ 57,950.08
Schedule of Sanitary Sewer Improvements	\$434,537.95	85%	\$ 65,180.69
Schedule of Water Improvements	\$314,161.31	85%	\$ 47,124.20
Schedule of Recycled Water Improvements	\$881,280.00	85%	\$ 132,192.00
<b>Total</b>	<b>\$2,992,014.69</b>		<b>\$525,920.96</b>

I estimate the total cost of completing the remainder of the improvements, agreed to be performed by the Subdivider to be \$525,920.96, and request that the original Performance Bond (bond, assignment, letter of credit) in the amount of \$2,992,014.69 be released by 90% of the completed work (\$2,219,484.36) and a reduced security in the amount of \$772,530.33 be accepted replacing the original security.

DATED: 8-6-08



*[Handwritten Signature]*

Subdivision Engineer  
Donald T. McCormick, RCE 42556  
R.E.Y. Engineers, Inc.  
905 Sutter Street, Suite 200  
Folsom, Ca 95630

**ACCEPTED BY THE COUNTY OF EL DORADO**

DATED: \_\_\_\_\_

Richard W. Shepard, P.E.  
Director of Transportation  
Department of Transportation  
El Dorado County