

**ANIMAL SHELTER**  
**Project Status Update Summary**  
**June 21, 2011**

<b>Task Name</b>	<b>Faster Track Duration (Days)</b>	<b>Faster Track Finish Date</b>	<b>Comment</b>
<b>Shinn Purchase and Sale Agreement Amendment</b>	<b>85</b>	<b>8/24/11</b>	<b>New road alignment has been defined satisfactorily to both parties. Preliminary Title Reports have been obtained. Legal descriptions/exhibits have been prepared. In discussions with Shinn on Purchase and Sale Agreement Amendment language and separately with County Counsel. This item is on schedule. 35% Complete.</b>
<b>Architectural Services Agreement Amendment</b>	<b>65</b>	<b>7/27/11</b>	<b>Phase 1 Scope of Work has been defined consistent with the proposed Shinn Purchase and Sale Agreement Amendment. Met with George Miers (Architect) on June 4. Architect transmitted request for amended services to Subcontractors on June 8. Have not made progress as scheduled, but is not a critical path item until August 25. It is anticipated that the rest of the tasks for this item will be completed faster keeping this overall item on schedule. Item is 20% Complete.</b>
<b>Environment Documentation</b>	<b>20 50</b>	<del><b>6/7/11</b></del> <b>7-26-11</b>	<b>Additional environmental assessment was required. Created new environmental study area. Environmental Work Order issued on June 1. Environmental Assessment on-going and will determine type of document prepared. Schedule did not</b>

			anticipate additional environmental assessment, but is not a critical path item until August 25. Revised item is 50% Complete.
<b>Phase 1 Design and Construction</b>	<b>305</b>	<b>10/16/12</b>	<b>Design has commenced (Road and Water Line.) This item is on schedule. Item is 5% Complete.</b>
<i>(Phase 1 Authorization to Advertise for Bids)</i>		<i>(on 3/6/12)</i>	
<b>Phase 2 Design and Construction</b>	<b>390</b>	<b>11/14/12</b>	<b>THIS ITEM IS NOT AUTHORIZED AT THIS TIME.</b>
<i>(Phase 2 Authorization to Advertise for Bids)</i>		<i>(on 10/4/11)</i>	