Certificate of Partial Completion of Subdivision Improvements

I hereby certify that the following improvements for West Valley Village - Unit 3C, TM 10-1500 have been completed, to wit:

	Total Amount		Percent Completed	Remaining Amount	
Grading Improvements	\$	456,190.00	90%	\$	45,619.00
Erosion Control and Fugitive Dust	\$	21,000.00	90%	\$	2,100.00
Streets Improvements	\$	71,254.00	50%	\$	35,627.00
Potable Water Improvements	\$	30,766.00	90%	\$	3,076.60
Drainage Improvements	\$	21,486.40	90%	\$	2,148.64
Sewer Improvements	\$	8,830.00	90%	\$	883.00
Recycled Water Improvements	\$	18,656.00	90%	\$	1,865.60
Dry Utility Costs	\$	56,000.00	70%	\$	16,800.00
Mobilization (5%)	\$	34,209.12		\$	34,209.12
Bond Enforcement (2%)	\$	14,367.83		\$	14,367.83
Construction Staking (4%)	\$	28,735.66		\$	28,735.66
Construction Management & Inspection (10%)	\$	71,839.15		\$	71,839.15
Contingency (10%)	\$	71,839.15		\$	71,839.15
Total	\$	905,173.31		\$	329,110.75

I estimate the total cost of completing the improvements agreed to be performed by the Owner to be Nine Hundred Five Thousand One Hundred Seventy-Three Dollars and Thirty-One Cents (\$905,173.31).

I estimate the total cost of completing the remainder of the improvements to be Three Hundred Twenty-Nine Thousand One Hundred Ten Dollars and Seventy-Five Cents (\$329,110.75) and the cost of the completed work to be Five Hundred Seventy-Six Thousand Sixty-Two Dollars and Fifty-Six Cents (\$576,062.56).

The revised amount of the Performance Bond is Three Hundred Twenty-Nine Thousand One Hundred Ten Dollars and Seventy-Five Cents (\$329,110.75), representing 100% of the Total Remaining Amount.

The amount of the Laborers and Materialmens Bond is Four Hundred Fifty-Two Thousand Five Hundred Eighty-Six Dollars and Sixty-Six Cents (\$452,586.66), which is 50% of the Total Cost of the Improvements.

DATED: 12/27/18

Ron Conway, P.E.

CTA Engineering & Surveying 3233 Monier Circle

Rancho Cordova, CA 95742

ACCEPTED BY THE COUNTY OF EL DORADO

Andrew S. Gaber, P.E. **Deputy Director**

Development/ROW/Environmental