

HABITAT/SECURITY FENCE AND GATES - PROJECT 93124**PROJECT SUMMARY SHEET**

October 23, 2013

CONTRACT TIMELINE	
Date of Bid Opening:	09/05/2012
Date of Award:	09/25/2012
Notice to Proceed:	12/17/2012
Original Number of Working Days:	40
Original Completion Date:	02/14/2013
Contract Change Order Days:	25
Suspension Days:	0
Weather Days:	14
Current projected Completion Date:	12/13/2013
% of Contract Time Elapsed:	95%

CONTRACT CHANGE ORDERS	
Number of CCO's Executed:	2
Number of CCO's Pending:	1
Total Number of CCO's:	3
Original Contract Amount:	\$657,200
Amount of Executed CCO's:	\$75,143
Amount of Pending CCO's:	\$9,151
Total CCO Amount	\$84,294
CCO's % of Original Contract Amount:	13%

DIRECT CONSTRUCTION COST ANALYSIS	
Total Direct Construction Cost Authorization:	\$741,493
Total Direct Construction Cost Payments to Date:	\$692,978
% of Total Direct Construction Cost Paid to Date:	93%