


**CERTIFICATION OF PARTIAL COMPLETION OF SUBDIVISION IMPROVEMENTS  
AND REQUEST FOR REDUCTION OF SUBDIVISION IMPROVEMENT SECURITY  
FOR WORK COMPLETED**

I hereby certify that the following improvements in the **West Valley Village, UNIT NO. 6C, TM 99-1359 6C**, Subdivision have been completed, to wit:

	<u>Total Amount</u>	<u>Percent Complete</u>	<u>Remaining Amount</u>
Street Improvements	\$249,465.76	45%	\$137,206.17
Water Improvements	153,604.08	85%	23,040.61
Sewer Improvements	187,737.48	85%	28,160.62
Drainage Improvements	125,405.28	85%	18,810.79
Recycled Water Improvements	97,357.68	85%	14,603.65
Power/ Telephone Improvements	508,032.00	85%	76,204.80
<b>Total</b>	<b>1,321,602.28</b>		<b>\$298,026.65</b>

I estimate the total cost of completing the remainder of the improvements, agreed to be performed by the Owner to be \$298,026.65 and request that the original Performance Bond (bond, assignment, letter of credit) in the amount of \$1,321,602.28 be released by 90% of the completed work (\$921,218.07) and a reduced security in the amount of \$400,384.21 be accepted replacing the original security.

DATED: 8-12-08



Subdivision Engineer  
David R. Crosariol, RCE 34520  
Cooper Thorne & Associates, Inc.  
3233 Monier Circle, Suite 1  
Rancho Cordova, Ca 95742

**ACCEPTED BY THE COUNTY OF EL DORADO**

DATED: \_\_\_\_\_

Richard W. Shepard, P.E.  
Director of Transportation  
Department of Transportation  
El Dorado County