

## WEST SLOPE ANIMAL SHELTER PHASE 2 PROJECT SCHEDULE - FASTER TRACK

ID	Task Name	Duration	Start	Finish	Qtr 2, 2011				Qtr 3, 2011			Qtr 4, 2011			Qtr 1, 2012			Qtr 2, 2012			Qtr 3, 2012			Qtr 4, 2012		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1																										
2																										
3	<b>SHINN PURCHASE AGREEMENT AMENDMENT</b>	85 days	Tue 4/26/11	Wed 8/24/11																						
4	<b>ARCHITECTURAL SERVICES AGREEMENT AMENDMENT</b>	100 days	Tue 5/10/11	Thu 9/29/11																						
5	<b>Phase 2 Design and Construction</b>	<b>390 days</b>	<b>Tue 4/26/11</b>	<b>Wed 11/14/12</b>																						
6	Define Scope of Work (includes Type Selection)	15 days	Tue 4/26/11	Mon 5/16/11																						
7	PS&E Preparation (including building and alternates)	80 days	Tue 5/17/11	Thu 9/8/11																						
8	BOS Approval and Authorization to Advertise	30 days	Fri 9/30/11	Mon 11/14/11																						
9	Bidding Period	30 days	Tue 11/15/11	Fri 12/30/11																						
10	Bid Opening and Bid Review	15 days	Tue 1/3/12	Tue 1/24/12																						
11	BOS Award of Contract	10 days	Wed 1/25/12	Tue 2/7/12																						
12	Contract Execution	15 days	Wed 2/8/12	Wed 2/29/12																						
13	Construction	180 days	Thu 3/1/12	Wed 11/14/12																						

Project: West Slope Animal Shelter Nc Date: Wed 4/20/11	Task  Milestone Progress  Summary	Rolled Up Task Rolled Up Milestone	Rolled Up Progress Split	External Tasks Project Summary	Group By Summary Deadline
--	--------------------------------------	---------------------------------------	-----------------------------	-----------------------------------	------------------------------