

COUNTY OF EL DORADO

CONSTRUCTION CHANGE ORDER

CHANGE ORDER DATE: 10-20-08

C.O. NUMBER # 02

PROJECT: Cameron Park Courthouse ADR Modular Building Site work Package

PROJECT NO: 06-48B

PAGE 1 OF 1

CONTRACTOR: R. T. English Construction, Inc.

Contract # 584-C0899

YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGES IN THIS CONTRACT PER THE FOLLOWING/ATTACHED:

ITEM NO.	DESCRIPTION	AMOUNT
1)	Extend Contract time 30 days due to a controlling item of work that is not in this Contract.	-0-
2)	Costs for additional curbs and concrete walk as a result of ASI #1.	\$3,290.00
3)	Cost to relocate existing circuit breaker serving fire alarm allowing space for new circuit breaker	\$ 607.14
4)	Cost increase due to rise in cost of copper for plumbing.	\$ 394.00
5)	Remobilization costs for remaining ac paving delayed due to a controlling item of work not in this Contract.	\$1,388.00
6)	Changes in concrete work - Deletion of walks that butt to building; Addition of mow curbs	\$ 537.00
7)	Operating costs for Contractor due to required extension of Contract time due to a controlling Item of work that is not in this Contract.	\$1,350.00
8)	Credits for work to be deleted from this Contract. (Deletion of Aiphone, fire sprinklers, Conduit & wire within building)	(\$12,228.00)
TOTAL CREDIT:		(\$ 4,661.86)

* ALL OTHER TERMS AND CONDITIONS OF THE CONTRACT DOCUMENTS SHALL REMAIN IN EFFECT.

ORIGINAL CONTRACT AMOUNT WAS:	\$ 218,709.00
NET CHANGE BY PREVIOUSLY APPROVED CHANGE ORDERS:	\$ 13,591.84
APPROVED CONTRACT AMOUNT PRIOR TO THIS CHANGE ORDER WAS:	\$ 232,300.84
THIS CHANGE ORDER WILL Decrease THE CURRENT CONTRACT AMOUNT BY:	(\$ 4,661.86)

NEW CONTRACT AMOUNT INCLUDING THIS CHANGE ORDER IS: \$ 227,638.98

THE CONTRACT TIME WILL increase: (30) DAYS

THE CONTRACT COMPLETION DATE will be: November 26, 2008

NOT VALID UNTIL SIGNED BY OWNER, ARCHITECT/ENGINEER, AND CONTRACTOR

CONTRACTOR - R.T. English Construction, Inc. <i>Jeanne English, Pres.</i>	DATE <i>10-22-08</i>
--	-------------------------

PROJECT MANAGER - Kathleen Beichley <i>Kathleen Beichley</i>	DATE <i>10/23/08</i>
---	-------------------------

CAPITAL PROGRAMS MANAGER - Richard Collier <i>Richard Collier</i>	DATE <i>10/22/08</i>
--	-------------------------

(OWNER) COUNTY OF EL DORADO - Thomas S. Heck (Director)	DATE
---	------