

Task #	Task Description	Start*	End*
~ Environmental Permits - MRF ~			
1	ACOE Verificaion & Permit / USFWS Consultation	4/25/2008	4/25/2009
2	401 Certification	10/27/2008	4/25/2009
3	Streambed Alteration Agreement	10/27/2008	4/25/2009
4	SWFP	3/14/2008	6/2/2008
5-EMD	Revise CIWMP, NDFE, Siting Element & Summary Plan	3/14/2008	6/2/2008
~ County Development Applications - DDRC/MRF ~			
6	Prepare applications & plans for submittal	10/24/2007	11/13/2007
7	Submit prelim apps to County	11/13/2007	11/13/2007
8	30 day completeness review letter	11/13/2007	12/4/2007
9	TAC Meeting DDRC/MRF	1/14/2008	1/14/2008
10	Revise plans and resubmit	1/14/2008	3/14/2008
11	County issues completeness letter	3/17/2008	3/21/2008
12-EMD	BOS Site Plan and Facility Design	April	May
13	TAC Meeting DDRC/MRF	4/7/2008	4/7/2008
14	Prepare staff report	9/10/2008	11/9/2008
15	Staff report approval & noticing for public hearing	11/9/2008	12/21/2008
16	Hearings & approval process for projects & EIR	12/21/2008	2/19/2009
17	Notice of determinations	2/19/2009	3/26/2009
18	Improvement plans and final map DDRC	2/19/2009	8/18/2009
19	Demolition of existing MRF	2/14/2010	3/16/2010
20	New facility construction & grand opening DDRC	5/22/2010	11/18/2010
~ MRF Relocation Process ~			
21	Finalize acquisition agmt w/GGV	2/29/2008	3/15/2008
22-EMD	BOS item to authorize EMD to begin franchise agmt negotiations w/WCNX	3/11/2008	3/11/2008
23-EMD	Agency permitting meeting	3/18/2008	3/18/2008
24	Application review & processing & approval	3/3/2008	6/5/2008
25	Extend svcs agmt w/County	7/1/2008	9/16/2008
26-EMD	Solid Waste Svcs Review Presentation to BOS (NewPoint)	6/17/2008	6/24/2008
27-EMD	BOS consider franchise agreement extension	7/1/2008	9/30/2008
28	Improvement plans & final map	2/19/2009	8/18/2009
29	Facility construction and grand opening	6/20/2009	6/20/2010
30	Closure plan to CUPA	7/19/2009	8/18/2009
~ CEQA - MRF Relocation ~			
31	Develop project description	11/13/2007	12/1/2007
32	Prepare & submit NOP to County	11/14/2007	11/28/2007
33	County review & comment NOP MRF	12/31/2007	12/13/2007
34	Circulate NOP MRF	12/21/2007	1/4/2008
35	Close of NOP review period	1/4/2008	1/11/2008
36	Scoping Meeting MRF	1/24/2008	1/24/2008
37	Town Hall Meetings	4/15/2008	4/30/2008
38	Prepare & submit ADEIR #1 to County/Applicant	4/15/2008	5/20/2008
39	County review & comment on ADEIR #1	5/21/2008	6/3/2008
40	Prepare & submit ADEIR #2 to County/Applicant	6/4/2008	6/17/2008
41	County review & comment on ADEIR #2	6/18/2008	7/1/2008
42	Circulate DEIR	7/1/2008	8/15/2008
43	End of public review	8/18/2008	8/29/2008
44	Prepare & submit AFEIR to County	9/1/2008	9/29/2008
45	County review & comment on AFEIR	9/30/2008	10/13/2008
46	Revise & publish FEIR	10/14/2008	10/27/2008
47	Final Approval of EIR from CIWMB		11/1/2008

* Dates Indicated are approximations only and are subject to change.