

WEST SLOPE ANIMAL SHELTER PHASE 2 PROJECT SCHEDULE - STANDARD TRACK

ID	Task Name	Duration	Start	Finish	Qtr 2, 2011			Qtr 3, 2011			Qtr 4, 2011			Qtr 1, 2012			Qtr 2, 2012			Qtr 3, 2012			Qtr 4, 2012			Qtr 1, 2013			Qtr 2, 2013			Qtr 3, 2013			Qtr
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1																																			
2																																			
3	SHINN PURCHASE AGREEMENT AMENDMENT	105 days	Tue 4/26/11	Thu 9/22/11																															
4	ARCHITECTURAL SERVICES AGREEMENT AMENDMENT	110 days	Tue 5/10/11	Fri 10/14/11																															
5	Phase 2 Design and Construction	470 days	Mon 10/17/11	Wed 9/4/13																															
6	Define Scope of Work (includes Type Selection)	15 days	Mon 10/17/11	Fri 11/4/11																															
7	PS&E Preparation (including building and alternates)	80 days	Mon 11/7/11	Wed 3/7/12																															
8	BOS Approval and Authorization to Advertise	30 days	Thu 3/8/12	Wed 4/18/12																															
9	Bidding Period	35 days	Thu 4/19/12	Thu 6/7/12																															
10	Bid Opening and Bid Review	15 days	Fri 6/8/12	Thu 6/28/12																															
11	BOS Award of Contract	10 days	Fri 6/29/12	Fri 7/13/12																															
12	Contract Execution	15 days	Mon 7/16/12	Fri 8/3/12																															
13	Construction	180 days	Mon 8/6/12	Wed 9/4/13																															

Project: West Slope Animal Shelter Nc
Date: Wed 4/20/11

Task		Milestone		Rolled Up Task		Rolled Up Progress		External Tasks		Group By Summary	
Progress		Summary		Rolled Up Milestone		Split		Project Summary		Deadline	