



County of El Dorado

330 Fair Lane, Building A
Placerville, California
530 621-5390
FAX 622-3645
www.edcgov.us/bos/

Legislation Details (With Text)

File #: 12-0325 **Version:** 5

Type: Agenda Item **Status:** Approved

File created: 3/6/2012 **In control:** Board of Supervisors

On agenda: 7/28/2015 **Final action:** 7/28/2015

Title: Community Development Agency, Transportation Division, recommending the Board consider the following:
 1) Approve and authorize the Chair to sign the Notice of Acceptance with DeSilva Gates Construction, L.P. for the U.S. 50 HOV Lanes Phase 0 Project, CIP No. 53124, Agreement No. 12-30639, P&C No. 157-C1399; and
 2) Authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Community Development Agency, Transportation Division after the one-year guarantee period.

FUNDING: This Project was funded with State Corridor Mobility Improvement Account (83%), Tribe Funding (17%) and the Road Fund (<1%). (No Federal Funds)

Sponsors:

Indexes:

Code sections:

Attachments: 1. 5A - Notice of Acceptance 7-28-15, 2. 5B - Attachment A 7-28-15, 3. 5C - Recorders Form 7-28-15, 4. Recorded Notice of Acceptance (BOS 7-28-15), 5. 4A - CCO 47 1-27-15, 6. 4B - CCO Summary Worksheet 1-27-15, 7. 3A - CCO No. 5 12-11-12, 8. 3B - Project Budget Update 12-11-12, 9. 3C - Press Release 12-11-12, 10. 2A - Addendum No 1, 11. 2B - Addendum No 2.pdf, 12. 2C - Bid Summary.pdf, 13. 2D - Award of Bid Letter.pdf, 14. A - Draft Contract Docs.pdf, 15. B - Draft Plans.pdf, 16. C - Vicinity Map.pdf, 17. D - Rd Closure Reso.pdf, 18. E - 12-0325 Approved CRS-Contract Docs.pdf, 19. F - 12-0325 Final Contract Docs (1).pdf, 20. H - 12-0325 Approved CRS-Rd Close Reso.pdf, 21. Fully executed Resolution 085-2012.pdf

Date	Ver.	Action By	Action	Result
7/28/2015	5	Board of Supervisors	Approved	Pass
1/27/2015	4	Board of Supervisors	Approved	Pass
12/11/2012	3	Board of Supervisors	Approved	Pass
8/7/2012	2	Board of Supervisors	Approved	Pass
6/19/2012	1	Board of Supervisors	Approved	Pass

Community Development Agency, Transportation Division, recommending the Board consider the following:

- 1) Approve and authorize the Chair to sign the Notice of Acceptance with DeSilva Gates Construction, L.P. for the U.S. 50 HOV Lanes Phase 0 Project, CIP No. 53124, Agreement No. 12-30639, P&C No. 157-C1399; and
- 2) Authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Community Development Agency, Transportation Division after the one-year guarantee period.

FUNDING: This Project was funded with State Corridor Mobility Improvement Account (83%), Tribe Funding (17%) and the Road Fund (<1%). (No Federal Funds)

DEPARTMENT RECOMMENDATION

Community Development Agency, Transportation Division, recommending the Board consider the following:

- 1) Approve and Authorize the Chair to sign the Notice of Acceptance with DeSilva Gates Construction, L.P. for the U.S. 50 HOV Lanes Phase 0 Project, CIP No. 53124, Agreement No. 12-30639, P&C No. 157-C1399; and
- 2) Authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Community Development Agency, Transportation Division after the one-year guarantee period.

DISCUSSION / BACKGROUND

The contract for the U.S. 50 HOV Lanes Phase 0 was approved by the Board on June 19, 2012 (Item No. 13). Construction was substantially completed on March 31, 2015. Recordation of the Notice of Acceptance will start legal times for guarantees, a lien period and return of retention monies. Recordation of the Notice of Acceptance will also start the one-year time frame for releasing the Payment and Performance Bonds to the Surety.

Direct Construction Cost Summary:

Original Bid Price	\$ 12,455,555
Contract Item Cost	\$ 12,176,241
Contract Change Order Cost	\$ 1,207,602
Total Direct Construction Cost	\$ 13,383,842
Direct Construction Budget	\$ 14,625,000

Major Contract Change Orders on the Project dealt with the following:

- Temporary suspension in 2012/2013 winter season and subsequent mitigation during summer of 2013.
- Installing, maintaining and removing temporary water pollution control measures.
- Raise existing electrical pull boxes to grade and replace lids with traffic rated lids.
- Replace Geosynthetic Pavement Interlayer line item with GlasGrid 8502 to provide a stronger pavement interlayer material for the deteriorated existing asphalt.

The costs listed are estimates. Transportation will be closing out the Project with the Contractor and finalizing costs over the coming weeks. Any significant deviations from the estimates above that exceed Transportation’s allocated authority will be brought back for the Board for review and approval in a subsequent agenda item.

ALTERNATIVES

N/A

OTHER DEPARTMENT / AGENCY INVOLVEMENT

N/A

CAO RECOMMENDATION

CAO recommending the Board move staff’s recommendation to approve and authorize the Chair to sign the Notice of Acceptance for the U.S. 50 HOV Phase 0 project, CIP 53124 and authorize the

Clerk to release the Payment and Performance Bonds as noted.

FINANCIAL IMPACT

There is no change to Net County Cost associated with this item. The anticipated direct construction cost is less than the direct construction budget established by the Board. The Project is included in the adopted 2014 Capital Improvement Program, with funding provided by State Corridor Mobility Improvement Account (83%), Tribe Funding (17%), and the Road Fund (<1%).

CLERK OF THE BOARD FOLLOW UP ACTIONS

- 1) The Clerk of the Board will send the Notice of Acceptance to the Recorder/Clerk's Office for recordation within ten (10) days and forward a copy of the recorded Notice of Acceptance to Transportation.
- 2) One year after the recordation of the Notice of Acceptance, Transportation will verify that all warranty work, if any, has been satisfactorily completed and will notify the Clerk of the Board in writing to release the Bonds.

STRATEGIC PLAN COMPONENT

Infrastructure

CONTACT

John Kahling, Deputy Director, Engineering
Community Development Agency, Transportation Division