



County of El Dorado

330 Fair Lane, Building A
Placerville, California
530 621-5390
FAX 622-3645
www.edcgov.us/bos/

Legislation Details (With Text)

File #: 13-0449 **Version:** 3

Type: Agenda Item **Status:** Approved

File created: 4/16/2013 **In control:** Board of Supervisors

On agenda: 4/28/2015 **Final action:** 4/28/2015

Title: Community Development Agency, Transportation Division, recommending the Board consider the following:
1) Approve and authorize the Chair to sign the Notice of Acceptance with Sierra Nevada Construction, Inc. for Northside School Class I Bike Path - Phases 1 and 2 Project, CIP No. 72304 (Phase 1, SR193) and CIP No. 72306 (Phase 2, SR49); and
2) Approve and authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Transportation Division after the one-year guarantee period.

FUNDING: Federal Safe Routes to School Grant Funds, Public Land Highway Discretionary Fund, Federal Congestion Mitigation Air Quality Funds, State Safe Routes to School Grant Funds, Regional Surface Transportation Program Rural Exchange Funds and Transportation Development Act Funds from the El Dorado County Transportation Commission. (Federal Funds)

Sponsors:

Indexes:

Code sections:

Attachments: 1. 3A - Notice of Acceptance 04-28-15, 2. Recorded Notice of Acceptance - Contract No. PW 11-30628, 3. Executed Notice of Acceptance 4-28-15, 4. 3B - Attachment A 04-28-15, 5. 3C - Recorder's Notice 04-28-15, 6. 3D - Vicinity Map 04-28-15, 7. Public Comment 3-18-14 BOS 3-18-14, 8. 2A - Addendum No. 1 3-18-14, 9. 2B - Addendum No. 2 3-18-14, 10. 2C - Bid Summary 3-18-14, 11. 2D - Bid Summary by Contractor and Bid 3-18-14, 12. 2E - Director Award of Bid Letter 3-18-14, 13. Executed agreement item 21.pdf, 14. A - Approved CRS 5-21-13, 15. C - Final Plans (Phase 1) 5-21-13, 16. D - Final Plans (Phase 2) 5-21-13, 17. B - Final Specs 5-21-13, 18. Executed Plans BOS 1-4-14

Date	Ver.	Action By	Action	Result
4/28/2015	3	Board of Supervisors	Approved	Pass
3/18/2014	2	Board of Supervisors	Approved	Pass
5/21/2013	1	Board of Supervisors	Approved	Pass

Community Development Agency, Transportation Division, recommending the Board consider the following:

1) Approve and authorize the Chair to sign the Notice of Acceptance with Sierra Nevada Construction, Inc. for Northside School Class I Bike Path - Phases 1 and 2 Project, CIP No. 72304 (Phase 1, SR193) and CIP No. 72306 (Phase 2, SR49); and
2) Approve and authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Transportation Division after the one-year guarantee period.

FUNDING: Federal Safe Routes to School Grant Funds, Public Land Highway Discretionary Fund, Federal Congestion Mitigation Air Quality Funds, State Safe Routes to School Grant Funds, Regional Surface Transportation Program Rural Exchange Funds and Transportation Development Act Funds from the El Dorado County Transportation Commission. (Federal Funds)

DEPARTMENT RECOMMENDATION

Community Development Agency, Transportation Division, recommending the Board consider the following:

- 1) Approve and authorize the Chair to sign the Notice of Acceptance with Sierra Nevada Construction, Inc. for Northside School Class I Bike Path - Phases 1 and 2 Project, CIP No. 72304 (Phase 1, SR193) and CIP No. 72306 (Phase 2, SR49); and
- 2) Approve and authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Transportation Division after the one-year guarantee period.

DISCUSSION / BACKGROUND

The contract for the Northside School Class I Bike Path - Phases 1 and 2 Project (Project) was approved by the Board on March 18, 2014, item number 21. The Project was completed on January 24, 2015. Recordation of the Notice of Acceptance will start legal time frames for guarantees, a lien period, and return of retention monies. Recordation of the Notice of Acceptance will start the one-year time frame for releasing the Payment and Performance Bonds to the Surety.

Summary of Costs

Original Bid:	\$1,495,007.00
Contract Item Cost:	\$1,454,182.00
Contract Change Order Cost:	\$246,728.00
Liquidated Damages:	\$108,000.00
Total Direct Construction Cost:	\$1,592,910.00
Direct Construction Budget:	\$1,722,282.00

The contract change order cost includes supplemental items and liquidated damages have been assessed and agreed to at 36 days of delay.

Major Contract Change Orders on the Project dealt with:

- Excavation and disposal of unsuitable materials, temporarily relocate a private 2 inch domestic water line, and over excavation of the Knickerbocker Creek Arch Culvert wing wall footings at Phase 2.
- Extending an existing 30 inch diameter corrugated metal pipe at Knickerbocker Creek.
- Grind and reconstruct various driveways, grade and place Aggregate Base at Horse Access and at Cave Valley Road shoulder, and remove a section of simulated wood fence in Phase 2.
- Construction of metal beam guard rail, salvaging and deliver the existing street light, pick up and deliver a replacement street light provided by California Department of Transportation, as well as changes to the street light as required.

The costs listed are estimates. Community Development Agency, Transportation Division (Transportation) will be closing out the Project with the Contractor and finalizing costs over the coming weeks. Any significant deviations from the estimates above that exceed Transportation's allocated authority will be brought back for the Board for review and approval in a subsequent agenda item.

ALTERNATIVES

N/A

OTHER DEPARTMENT / AGENCY INVOLVEMENT

N/A

CAO RECOMMENDATION

CAO recommending the Board move Staff's recommendation.

FINANCIAL IMPACT

There is no change to Net County Cost associated with this item.

CLERK OF THE BOARD FOLLOW UP ACTIONS

- 1) The Clerk of the Board will obtain the Chair's signature on the Notice of Acceptance.
- 2) The Clerk of the Board will send the Notice of Acceptance to the Recorder/Clerk's Office for recordation within ten (10) days and forward a copy of the recorded Notice of Acceptance to Transportation.

TRANSPORTATION FOLLOW UP ACTIONS

One year after the recordation of the Notice of Acceptance, Transportation will verify that all warranty work, if any, has been satisfactorily completed and will notify the Clerk of the Board in writing to release the Bonds.

STRATEGIC PLAN COMPONENT

Infrastructure

CONTACT

Matthew Smeltzer, Deputy Director, Engineering
Community Development Agency, Transportation Division