

Legislation Details (With Text)

File #:	23-1018	Version: 1			
Туре:	Agenda Item		Status:	Approved	
File created:	5/11/2023		In control:	Board of Supervisors	
On agenda:	6/27/2023		Final action:	6/27/2023	
Title:	Department of Transportation, Maintenance and Operations Division, recommending the Board: 1) Approve and authorize the Chair to sign the Notice of Acceptance with Teichert Construction, for the 2022 Caldor Fire Road Repairs Project, Contract 6840; and 2) Approve and authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Department of Transportation, after the one-year guarantee period. FUNDING: General Fund Set Aside. (100%)				
Sponsors:			()		
Indexes:					
Code sections:					
Attachments:	1. A - NOA TEICHERT, 2. Executed NOA TEICHERT				
Date	Ver. Action B	у	Acti	ion	Result
Date					

Department of Transportation, Maintenance and Operations Division, recommending the Board: 1) Approve and authorize the Chair to sign the Notice of Acceptance with Teichert Construction, for the 2022 Caldor Fire Road Repairs Project, Contract 6840; and

2) Approve and authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Department of Transportation, after the one-year guarantee period.

FUNDING: General Fund Set Aside. (100%)

DISCUSSION / BACKGROUND

The contract for the Project was approved by the Board on September 13, 2022 (Legistar 22-1593, Item 13). All roadway repairs were completed by May 18, 2023. Recordation of the Notice of Acceptance (NOA) will start legal time frames for guarantees, a lien period, and return of retention monies. Recordation of the NOA will also start the one-year time frame for releasing the Payment and Performance Bonds to the Surety.

Direct Construction Cost Summary:

Original Bid Price \$3,606,592.40 Contract Item Cost \$3,840,094.86 Contract Change Order Cost \$189,743.00 Total Direct Construction Cost \$4,029,837.86 Direct Construction Budget \$4,508,240.50

Major Contract Change Orders on the Project dealt with the following:

• Adding additional asphalt, cold planing and pavement reinforcing fabric for road failures

ALTERNATIVES

The Board could choose not to approve the NOA. Transportation staff would make modifications as directed by the Board and return for Board approval of the NOA. This would delay the release of the Payment and Performance Bonds and extend the Contractor's warranty period.

PRIOR BOARD ACTION

#22-1341 7/26/22 - Resolution Delegating Authority to Advertise#22-1419 8/23/22 - Resolution Delegating Authority to Award#22-1593 9/13/22 - Award Contract

OTHER DEPARTMENT / AGENCY INVOLVEMENT N/A

CAO RECOMMENDATION / COMMENTS

Approve staff recommendation.

FINANCIAL IMPACT

There is no change to Net County Cost. Funding for this project was included in Fiscal Year 2022-23. Staff is hopeful that a portion of eligible expenses related to the cost of the repairs will be reimbursed with Federal Emergency Management Agency (FEMA) funding (90%) and California Governor's Office of Emergency Services (CalOES) funding (7.5%), however, has received unofficial notice the road repairs will not be approved. Any costs FEMA determines as ineligible will need to be covered by the County. The project was funded by the General Fund Set Aside.

CLERK OF THE BOARD FOLLOW UP ACTIONS

The Clerk of the Board will obtain the Chair's signature on one (1) original of the NOA.
The Clerk of the Board will send the fully executed original of the NOA to the Recorder/Clerk's Office for recordation within ten (10) days, and forward a copy of the recorded NOA to Transportation, Maintenance and Operations Division, Attention: Ashley Johnson.

3) One (1) year after the recordation of the NOA, Transportation will verify that all warranty work, if any, has been satisfactorily completed and will notify the Clerk of the Board in writing to release the Payment and Performance Bonds.

STRATEGIC PLAN COMPONENT

Infrastructure

CONTACT

Rafael Martinez, Director Department of Transportation