



County of El Dorado

330 Fair Lane, Building A
Placerville, California
530 621-5390
FAX 622-3645
www.edcgov.us/bos/

Legislation Text

File #: 19-0059, **Version:** 1

Department of Transportation recommending the Board consider the following:

- 1) Approve and authorize the Chair to sign the Notice of Acceptance with RNR Construction, Inc., for the Airport Road Storm Damage Repair Project, CIP 78717/36102022, Contract 3240; and
- 2) Approve and authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Department of Transportation, after the one-year guarantee period.

FUNDING: Federal Highway Administration anticipated reimbursement (89.11%), California Disaster Assistance Act anticipated reimbursement (8.21%), Road Fund (2.68%).

DISCUSSION / BACKGROUND

The contract for the Project was approved by the Board on August 28, 2018, (Item 28), construction began on November 12, 2018, and the roadway was opened to motorists on December 07, 2018. Recordation of the Notice of Acceptance (NOA) will start legal time frames for guarantees, a lien period, and return of retention monies. Recordation of the NOA will also start the one-year time frame for releasing the Payment and Performance Bonds to the Surety.

Direct Construction Cost Summary:

Original Bid Price	\$ 353,444.00
Contract Item Cost	\$ 341,590.50
Contract Change Order Cost	\$ 6,000.00
Total Direct Construction Cost	\$ 347,590.50
Direct Construction Budget	\$ 388,789.00

Major Contract Change Orders on the Project dealt with the addition of an asphalt concrete dike and modifications to striping.

The final costs listed are estimates. Transportation will be closing out the Project with the Contractor and finalizing costs over the coming weeks. Any significant deviations from the estimates above that exceed Transportation's allocated authority will be brought back to the Board for review and approval in a subsequent agenda item.

ALTERNATIVES

The Board could choose not to approve the NOA. Transportation staff would make modifications as directed by the Board and return for Board approval of the NOA. This would delay the release of the Payment and Performance Bonds and extend the Contractor's warranty period.

PRIOR BOARD ACTION

See Discussion / Background section above.

OTHER DEPARTMENT / AGENCY INVOLVEMENT

N/A

CAO RECOMMENDATION

It is recommended that the Board approve this item.

FINANCIAL IMPACT

There is no change to Net County Cost associated with this item. The Project is budgeted in Transportation's 2018 CIP, which was approved by the Board on June 26, 2018 (Item 61). The anticipated direct construction cost is less than the direct construction budget established by the Board.

CLERK OF THE BOARD FOLLOW UP ACTIONS

- 1) The Clerk of the Board will obtain the Chair's signature on one (1) original of the NOA.
- 2) The Clerk of the Board will send the fully executed original of the NOA to the Recorder/Clerk's Office for recordation within ten (10) days, and forward a copy of the recorded NOA to Transportation, Headington Engineering, Attention: John Kahling.
- 3) One (1) year after the recordation of the NOA, Transportation will verify that all warranty work, if any, has been satisfactorily completed and will notify the Clerk of the Board in writing to release the Payment and Performance Bonds.

STRATEGIC PLAN COMPONENT

Infrastructure

CONTACT

Rafael Martinez, Director
Department of Transportation