



# County of El Dorado

330 Fair Lane, Building A  
Placerville, California  
530 621-5390  
FAX 622-3645  
[www.edcgov.us/bos/](http://www.edcgov.us/bos/)

## Legislation Text

---

**File #:** 09-0754, **Version:** 1

---

Transportation Department recommending Chairman be authorized to sign Notice of Completion with Cindy Bales Engineering Inc. for the Automated Weather Observation System (AWOS) Project (93121A) AIP 3-06-0188-12 at the Placerville Airport.

**FUNDING:** This Project was funded with a combination of State and Federal Grants and a 2.6% contribution from the Placerville Airport Enterprise Fund. No fiscal impact.

**Reason for Recommendation:**

The Contract for the AWOS Project (Project) at the Placerville Airport in the Placerville area was executed by the Board on July 1, 2008. The Project was substantially completed on April 30, 2009.

The Board actions above will start legal time frames for guarantees, a lien period, and return of retention monies. Cindy Bales Engineering Inc. acceptance of the final Contract cost is attached and summarized below:

Original Bid Price	\$135,125.00
Construction Contract Item Cost	\$ 0
Contract Change Orders	\$ 0
<b>Final Cost of Construction Contract</b>	<b>\$135,125.00</b>

**Action to be taken following Board approval:**

- 1) The Chairman will sign the Notice of Completion.
- 2) The Board Clerk will send the Notice of Completion to the Recorder/Clerk's Office for recordation and forward a copy of the recorded Notice of Completion to the Department.

**Contact:**

James W. Ware, P.E.  
Director of Transportation