



# County of El Dorado

330 Fair Lane, Building A  
Placerville, California  
530 621-5390  
FAX 622-3645  
[www.edcgov.us/bos/](http://www.edcgov.us/bos/)

## Legislation Text

File #: 22-0802, Version: 1

Department of Transportation recommending the Board consider the following:

- 1) Approve and authorize the Chair to sign the Notice of Acceptance with American Civil Constructors West Coast LLC, for the Road Safety Improvements at Various Locations Project, Capital Improvement Program project number 36105060, Contract 5415; and
- 2) Approve and authorize the Clerk of the Board to release the Payment and Performance Bonds to the Surety upon notification from the Department of Transportation after the one-year guarantee period.

**FUNDING:** Highway Safety Improvement Program Funds (100%). (Federal Funds)

### **DISCUSSION / BACKGROUND**

The Board approved the contract for the Project on June 22, 2021 (Legistar 21-0908, Item 24), and the roadways were opened to motorists on March 25, 2022. Recordation of the Notice of Acceptance (NOA) will start legal time frames for guarantees, a lien period, and return of retention monies. Recordation of the NOA will also start the one-year time frame for releasing the Payment and Performance Bonds to the Surety.

### Direct Construction Cost Summary:

Original Bid Price	\$ 973,000
Contract Item Cost	\$ 971,179
Contract Change Order Cost	\$ 1,962
Total Direct Construction Cost	\$ 973,141
Direct Construction Budget	\$1,070,300

Contract Change Orders on the Project included adjustments to roadside signs.

The final costs listed are estimates. Transportation will be closing out the Project with the Contractor and finalizing costs over the coming weeks. Any significant deviations from the estimates above that exceed Transportation's allocated authority will be brought back to the Board for review and approval in a subsequent agenda item.

### **ALTERNATIVES**

The Board could choose not to approve the NOA. Transportation staff would make modifications as directed by the Board and return for Board approval of the NOA. This would delay the release of the Payment and Performance Bonds and extend the Contractor's warranty period.

### **PRIOR BOARD ACTION**

See Discussion / Background section above.

### **OTHER DEPARTMENT / AGENCY INVOLVEMENT**

N/A

## **CAO RECOMMENDATION**

Approve as recommended.

## **FINANCIAL IMPACT**

There is no change to Net County Cost associated with this item. The Project is budgeted in Transportation's 2021 CIP, which the Board approved on June 8, 2021, Item 54, Legistar 21-0624. The anticipated direct construction cost is less than the direct construction budget established by the Board.

## **CLERK OF THE BOARD FOLLOW UP ACTIONS**

- 1) The Clerk of the Board will obtain the Chair's signature on one (1) original of the NOA.
- 2) The Clerk of the Board will send the fully executed original of the NOA to the Recorder/Clerk's Office for recordation within ten (10) days, and forward a copy of the recorded NOA to Transportation, Headington Engineering, Attention: John Kahling.
- 3) One (1) year after the recordation of the NOA, Transportation will verify that all warranty work, if any, has been satisfactorily completed and will notify the Clerk of the Board in writing to release the Payment and Performance Bonds.

## **STRATEGIC PLAN COMPONENT**

Infrastructure

## **CONTACT**

Rafael Martinez, Director  
Department of Transportation