

Mosquito Road Bridge Replacement Project

PROJECT UPDATE

Board of Supervisors August 10, 2021



AGENDA

- Project "Look Ahead"
- Current & Upcoming
 Items
- "What to Expect"



Project "Look Ahead"

Approximate Schedule





We Are Here!!



July - Dec '20

Jan - Jun '21

July - Dec '21

CONSTRUCTION

FUNDING

Jan – Jun <u>'22</u>



PROGRAMMED CONSTRUCTION FUNDING

RFP (CM SUPPORT)

HIGH COST AGREEMENT FINALIZE DESIGN & PERMITS

(DESIGN SUPPORT DURING CON)*

JACOBS CONTRACT (CM QUINCY CONTRACT SUPPORT)

WINTER 2021 - 2022 AUTHORIZED CONSTRUCTION BIDDING

CONSTRUCTION SPRING 2022 BEGIN

*Pending Final Authorizations

- √ Final Construction Bid Package
- ✓ Final Permit & Mitigation Clearances & Funding Authorizations
- ✓ Construction Team
- ✓ Public Outreach
- ✓ Emergency Service Coordination
- ✓ Board Authorization





- ✓ Construction Considerations
 - Utilize County Staff & Resources
 - Specialized (Segmental Bridge)
 - Construction Management (CM)
 Support Request For Proposal (RFP):
 - a. Structure Specialist & Inspector
 - b. Augment County Staff (As Needed)









- ✓ Construction Team Selection
 - CM Support RFP
 - 3 Quality Proposals Received
 - Unanimous Top Score
 - Jacobs Engineering
 - i. Extensive Segmental Experience (Design & Construction)
 - ii. Strong Supporting Team
 - iii. County Experience (Blended Staff)
 - iv. Contract Highlights:
 - "As Needed" overlap,Other Direct Costs(ODCs)



- **✓** Construction Contracts
 - Upcoming Consultant Contracts (Fall 2021):
 - CM Support Jacobs (If Approved)
 - Design Support Quincy
 - Advertise for Construction (Winter 2021)





"What to Expect"


Construction


- ✓ Costs: Capital \$62 Million, CM = \$8.5 Million
- ✓ Planned to Begin Spring 2022
- ✓ Construction Estimated 2 3 years
- ✓ Heavy Equipment & Trucks
- ✓ Intermittent Lane Closures
- ✓ Road closures up to 10 weeks per year
 - ✓ Similar closure periods to existing annual bridge maintenance
- ✓ Public Outreach on website, news media, & roadway message

boards









Conclusion



Concluding Remarks

