

Attachment 6F - 2012 DOT Facilities Project Status Update

2012 FACILITIES PROJECTS	PROJECT NUMBER	STATUS	ORIGINAL CONSTRUCTION START DATE	REVISED CONSTRUCTION START DATE	ORIGINAL BUDGET ESTIMATE	REVISED BUDGET ESTIMATE
Bldg. C Exterior ADA Improvement – Court Access Parking	90104	On schedule	FY 12/13	No change	\$104,000	No change
Cameron Park Court Exterior ADA Improvement – (Parking Lot)	90103	On schedule	FY 12/13	No change	\$71,000	No change
Cameron Park Court Interior ADA Improvement	90103	On schedule	FY 12/13	No change	\$69,000	No change
DOT Equipment and Vehicle Wash Facility	81134	On schedule	FY 12/13	No change	\$430,000	No change
Main Street Court Corbel Project (this is an inspection report, no construction planned at this time)	90100	On schedule	N/A	N/A	\$35,000	No change
SLT Court Exterior ADA Improvement (Parking Lot)	90108	On schedule	FY 12/13	No change	\$82,000	No change
SLT Court Interior ADA Improvement	90108	On schedule	FY 12/13	No change	\$129,000	No change
SLT Jail HVAC Replacement	90003	Completed	FY 12/13	No change	\$170,000	No change