



EL DORADO COUNTY

DEPARTMENT OF TRANSPORTATION

INTEROFFICE MEMORANDUM

PLACERVILLE OFFICES:**MAIN OFFICE:**

2850 Fairlane Court, Placerville, CA 95667
(530) 621-5900 / (530) 626-0387 Fax

CONSTRUCTION & MAINTENANCE:

2441 Headington Road, Placerville, CA 95667
(530) 642-4909 / (530) 642-0508 Fax

LAKE TAHOE OFFICES:**ENGINEERING:**

924 B Emerald Bay Road, South Lake Tahoe, CA 96150
(530) 573-7900 / (530) 541-7049 Fax

MAINTENANCE:

1121 Shakori Drive, South Lake Tahoe, CA 96150
(530) 573-3180 / (530) 577-8402 Fax

To: The Honorable Board of Supervisors
Tiffany Schmid, Chief Administrative Officer

From: Rafael Martinez, Director of Department of Transportation
Brian Mullens, Deputy Director, Maintenance and Operations

Subject: Emergency Road Repairs Due to 2022 Storm Series Update as of 5/9/23

Please accept this memo as an update on the activities surrounding the Department of Transportation's emergency project to facilitate road repairs throughout El Dorado County due to the 2022 Storm Series.

SUMMARY

Starting December 30, 2022, severe storms fell on El Dorado County, bringing high winds, heavy snow, historical precipitation, high and fast-flowing streams, creeks, and rivers, resulting in power outages and damage to infrastructure. Department of Transportation (Transportation) immediately began working 24/7 operations to ensure roadways were safe for the public.

Public Contract Code section 22050, Contracts without Bids; Procedures, authorizes the Board of Supervisors to delegate authority by resolution to non-elected county officers to order actions to repair or replace a public facility and procure services for those purposes in the event of an emergency. Section 2.18.020 of the County Code of Ordinances designates the Director of Transportation as a county officer serving as the Road Commissioner. There is a significant risk if the standard Board approval process for design, plans, specifications, permission to advertise, and award of a public project is followed, the work would not be completed and pose an imminent threat to public safety. It is critical that the County make these emergency repairs immediately to prevent or mitigate the loss or impairment of life, health, or property. Therefore, on January 10, 2023 (Legistar #23-0136), staff requested that the Board find substantial evidence exists that this emergency will not permit the delay resulting from the normal process of award and that it is necessary to repair the damaged County roads as well as roads that fall within the Zones of Benefit. Staff further requested that the Director of Transportation, acting as the Road Commissioner, be delegated the authority to take all necessary actions to approve and award the emergency road repairs countywide.

Staff also recommended the Board find this emergency repair work is exempt from the California Environmental Quality Act under Public Resources Code Sections 21060.3(4) and 21080 and CEQA Guidelines Sections 15269, 15301.

Subsequently, the Board of Supervisors adopted Resolution #016-2023, which found an emergency existed.



EL DORADO COUNTY

DEPARTMENT OF TRANSPORTATION

INTEROFFICE MEMORANDUM

PLACERVILLE OFFICES:

MAIN OFFICE:

2850 Fairlane Court, Placerville, CA 95667
(530) 621-5900 / (530) 626-0387 Fax

CONSTRUCTION & MAINTENANCE:

2441 Headington Road, Placerville, CA 95667
(530) 642-4909 / (530) 642-0508 Fax

LAKE TAHOE OFFICES:

ENGINEERING:

924 B Emerald Bay Road, South Lake Tahoe, CA 96150
(530) 573-7900 / (530) 541-7049 Fax

MAINTENANCE:

1121 Shakori Drive, South Lake Tahoe, CA 96150
(530) 573-3180 / (530) 577-8402 Fax

Below are the emergency repairs Transportation has already identified.

COMPLETED PROJECTS

- Volcanoville Road experienced a culvert failure, and a portion of the roadway collapsed. Repairs are completed. The road has been reopened fully to the public with a total cost of \$374,766.40.
- Latrobe Road also experienced a culvert failure which undermined the roadway, and staff immediately closed the road due to public safety. The road was closed and the repairs were completed. Since the repairs, the road has been reopened fully to the public with a total cost of \$114,683.65.
- Sweeney Road repairs are completed. Sweeney Bridge experienced a log jam that diverted the water and washed out a section of Sweeney Road. The log jam was cleared to allow the passage of water through the appropriate channels again. Shortly thereafter, staff evaluated the bridge and determined it did not appear to have suffered any damage. The roadway was reconstructed and is now open to the public with a total project cost of \$290,000.00.
- Another culvert failure occurred on Mining Brook Road, which caused the roadway to collapse. The road was closed to the public but has since been opened after the culvert replacement was completed, with a total project cost of \$74,598.53.
- Lotus Road repairs are completed. A sinkhole developed and was immediately repaired to ensure there was no public safety concern. The total project cost to date is \$13,738.67. Staff believes there is a failed culvert at the location and will monitor the area to ensure emergency repairs are completed if the culvert is identified as being compromised
- Green Valley Road experienced a roadway slip. The project has been completed with a final project cost of \$22,505.17.
- Beaver Pond Road in the Ryan Ranch Zone of Benefit also experienced a culvert failure that undermined the road. A temporary repair was completed to ensure residents were able to access their homes; however, the temporary repair was not sufficient. The culvert was replaced, and the road was repaired. The total project cost for all repairs was \$100,000.00.



EL DORADO COUNTY

DEPARTMENT OF TRANSPORTATION

INTEROFFICE MEMORANDUM

PLACERVILLE OFFICES:

MAIN OFFICE:

2850 Fairlane Court, Placerville, CA 95667
(530) 621-5900 / (530) 626-0387 Fax

CONSTRUCTION & MAINTENANCE:

2441 Headington Road, Placerville, CA 95667
(530) 642-4909 / (530) 642-0508 Fax

LAKE TAHOE OFFICES:

ENGINEERING:

924 B Emerald Bay Road, South Lake Tahoe, CA 96150
(530) 573-7900 / (530) 541-7049 Fax

MAINTENANCE:

1121 Shakori Drive, South Lake Tahoe, CA 96150
(530) 573-3180 / (530) 577-8402 Fax

- Newtown Road experienced a culvert failure, requiring a culvert replacement to ensure public safety. The road was anticipated to be closed from January 30th to February 2nd; however, the work was completed in three days, and the road was reopened 24 hours earlier than expected. The total project cost was \$263,770.83.
- Grizzly Flat Road experienced a road slip. The repair was completed in a timely manner to ensure the road was safe for local residents. This repair cost \$13,277.48.
- Clear Creek Road experienced a sinkhole on one side of the culvert and was repaired the following day. However, the other side of the culvert developed a sinkhole, and repairs were completed. Final cost to repair both sides of the culvert is \$52,136.80.
- Hassler Road slope failure repair was completed and has cost \$22,504.33 to date. The slope failed due to an uprooted tree. Further assessment has also indicated there is a possible failed culvert. Staff continues to monitor the situation as the water recedes.
- Transportation also required additional help vactoring as many culverts as possible during the heavy rains to ensure proper disbursement of storm water. The countywide vactoring project supplemented Transportation staff's efforts with a total cost of \$66,857.55.
- Mosquito Road was determined to have a road failure due to being undermined because of a failing culvert. The road was closed until repairs were achieved to make the road safe for the traveling public. Final pave back has been completed. Overall costs total \$37,620.52.
- Fairplay Road experienced a culvert failure and road slip. The repair was scheduled to begin the week of February 20th, but due to the weather was postponed. The repair was finally started the week of March 20th and has been completed. Overall costs total \$60,519.81.
- Jurgens Road, which is considered "seasonally impassable," was washed out at Weber Creek. Repairs have been completed as much as possible due to water still in the area. Staff will complete the final paving later in the season once waters have receded. The emergency repair cost \$3,457.72.
- Union Mine Road culvert previously had a minor culvert failure which has been exacerbated by the storms. The southern portion of Union Mine Road at Canary Lane was closed from April 3, 2023, through April 7, 2023, to complete the culvert replacement and repair the road, which was barricaded. The repair has been completed. Total cost to complete the repair is \$149,159.20.



EL DORADO COUNTY

DEPARTMENT OF TRANSPORTATION

INTEROFFICE MEMORANDUM

PLACERVILLE OFFICES:

MAIN OFFICE:

2850 Fairlane Court, Placerville, CA 95667
(530) 621-5900 / (530) 626-0387 Fax

CONSTRUCTION & MAINTENANCE:

2441 Headington Road, Placerville, CA 95667
(530) 642-4909 / (530) 642-0508 Fax

LAKE TAHOE OFFICES:

ENGINEERING:

924 B Emerald Bay Road, South Lake Tahoe, CA 96150
(530) 573-7900 / (530) 541-7049 Fax

MAINTENANCE:

1121 Shakori Drive, South Lake Tahoe, CA 96150
(530) 573-3180 / (530) 577-8402 Fax

- Mount Murphy Road experienced a failed culvert and road slip. The road has been closed to the public but continues to erode and sluff off. Staff has visited the site multiple times and determined it is a project that should be addressed for public safety as well as ensuring the entire section of roadway is not lost. The project was started on February 14th but was delayed multiple times due to weather. The repair is now complete, and the road is open to the public.

IN PROGRESS

- Palmer Drive in Cameron Park was determined to have a sinkhole and was barricaded and plated. The road was evaluated on April 5, 2023, to determine the extent of damage and what repairs need to take place to ensure public safety. The culvert, which runs under Palmer, is being replaced and is estimated to cost \$600,000. The repair work commenced the week of April 24, 2023, and is anticipated to be completed the week of May 15, 2023.



The emergency projects in-progress listed above are in the process of being written as a retroactive work order or task order off of the fully-executed retroactive agreement with Doug Veerkamp General Engineering Inc, #7403. The completed projects have fully-executed Work Orders or Task Orders on file. Transportation continues to monitor and assess damages from the storms. At this time, Transportation has not identified the full extent of the damages. Staff continues to complete pothole patching countywide, including the Tahoe Basin, and are documenting problem areas that will need permanent repairs during the summer construction season. Staff also continues to complete storm clean up and identify downed trees that are in the ROW that need to be removed.