

Jail Emergency Water Heater Replacement Project Update

Date	Status Update
Tuesday, April 17, 2012	We have met with Johnson Controls, a global industry leader in building systems, to evaluate our water heater issues in the jail. Johnson has come back with a solution that will meet the needs of replacing the current systems. Provide the engineering and construction documents, as well as removal of all of the old equipment. Once work commences Johnson proposes that they will be done within a week, causing minimal disruption. Our contract is in draft.
Tuesday, May 01, 2012	We have complete preparation of the contract with Johnson Controls. It has been reviewed by Counsel and Risk and sent to Johnson's legal for approval. We anticipate it being returned quickly. Upon full execution of the contract, engineering will commence. This will take approximately one week. We're told that equipment is in stock and can be delivered within 5 working days after approval of plans.