

## 2017 Storm Damage Projects - West Slope FEMA Projects

Index	Location	Estimated Total Project Cost	Estimated County Match	Estimated Construction	Project Description	Current Status
1	Mosquito Road/SF American River	\$ 603,982.00	\$ 37,748.88	complete	culvert, retaining wall, headwall repairs	complete
2	Peavine Ridge Road	\$ 582,000.00	\$ 36,375.00	complete	slipout, culvert repairs	complete
3	Cable Road	\$ 714,000.00	\$ 44,625.00	complete	culvert replacement, new reinforced concrete box	complete
4	Grizzly Flat Road	\$ 311,000.00	\$ 19,437.50	complete	slipout, culvert repairs	complete
5	String Canyon Road	\$ 558,000.00	\$ 34,875.00		slipout repair	
6	Sciaroni Road	\$ 168,000.00	\$ 10,500.00		slipout, culvert repairs	
7	Fort Jim Road at S. Fork Weber Creek	\$ 1,571,000.00	\$ 98,187.50	complete	replace culvert with precast arch culvert	open to traffic
8	Kyburz Drive	\$ 443,000.00	\$ 27,687.50	spring 2018	culvert replacement	bids opened 01-04-18
9	Starkes Grade Road	\$ 1,450,000.00	\$ 90,625.00	spring 2018	MSE wall	bids opened 01-04-18
10	White Meadows Road	\$ 928,000.00	\$ 58,000.00	summer 2018	road repair, slipout repair	design
11	Pony Express Trail	\$ 1,830,000.00	\$ 314,375.00	summer 2018	slipout repair	final design
12	Cosumnes Mine Road Slides 1 & 2	\$ 1,950,000.00	\$ 121,875.00	summer 2018	slipout repair	final design
13	Cosumnes Mine Road/NF Cosumnes River	\$ 2,715,000.00	\$ 169,687.50	fall 2018	bridge approach repair	environmental, design
14	Happy Valley Road	\$ 772,883.00	\$ 48,305.19	summer 2018	slipout repair	environmental, design
15	Sweeney Road/NF Cosumnes River	\$ 232,000.00	\$ 14,500.00	complete	bridge scour repair	complete
<b>subtotals</b>		<b>\$14,828,865</b>	<b>\$1,126,804</b>			

## 2017 Storm Damage Projects - Tahoe Basin FEMA Projects

Index	Location	Estimated Total Project Cost	Estimated County Match	Estimated Construction	Project Description	Current Status
1	Angora Creek Drive	\$ 272,000.00	\$ 17,000.00	complete	pavement replacement, ditch restoration, installation of subdrains, new culvert installation, etc.	complete
2	Cayuga	\$ 24,000.00	\$ 1,500.00			
3	Chiapa	\$ 187,000.00	\$ 11,687.50			
4	Chippewa St	\$ 26,000.00	\$ 1,625.00			
5	Cholula St	\$ 82,000.00	\$ 5,125.00			
6	Cochise	\$ 43,000.00	\$ 2,687.50			
7	Coyote Ridge Circle	\$ 77,000.00	\$ 4,812.50			
8	Delaware St	\$ 38,000.00	\$ 2,375.00			
9	Elmwood Dr	\$ 78,000.00	\$ 4,875.00			
10	Mewuk	\$ 34,000.00	\$ 2,125.00			
11	Mt Diablo Circle	\$ 66,000.00	\$ 4,125.00			
12	Tionontati St	\$ 63,000.00	\$ 3,937.50			
13	Iroquois Cir	\$ 186,000.00	\$ 11,625.00			
14	Waverly Drive	\$ 64,000.00	\$ 4,000.00			
15	Evelyn Way	\$ 325,000.00	\$ 20,312.50	complete	repair culvert and road	complete
16	Fallen Leaf Road	\$ 555,000.00	\$ 34,687.50	est'd completion: spring 2018	replace culverts, repair road	winter suspension (90% complete)
17	Tahoe Mountain Road	\$ 99,000.00	\$ 6,187.50		replace culverts, repair ditches	
18	Lakeview Ave	\$ 684,000.00	\$ 42,750.00	summer 2018	soil nail slope repair	environmental, design
<b>subtotals</b>		<b>\$ 2,903,000.00</b>	<b>\$ 181,437.50</b>			

## 2017 Storm Damage Projects - West Slope FHWA Projects

Index	Location	Estimated Total Project Cost	Estimated County Match	Estimated Construction	Project Description	Current Status
1	Mt. Aukum Road	\$ 878,326.00	\$ 25,186.00	complete	replace culvert	complete
2	Bucks Bar Road	\$ 631,000.00	\$ 18,093.93	complete	culvert replacements	complete
3	Newtown Road	\$ 1,571,000.00	\$ 45,048.43	spring 2018	soil nail, MSE wall	final design
4	Airport Road	\$ 601,000.00	\$ 17,233.68	summer 2018	slipout repair	design
5	Green Valley Road	\$ 1,500,000.00	\$ 43,012.50	summer 2018	slipout repair	design

**subtotals \$ 5,181,326.00 \$ 148,574.52**

## 2017 Storm Damage Projects - Tahoe Basin FHWA Projects

Index	Location	Estimate Total Project Cost	Estimated County Match	Estimated Construction	Project Description	Current Status
1	South Upper Truckee	\$ 255,000.00	\$ 7,312.13	complete	ditch repair, roadway repair	complete
2	Lake Tahoe Boulevard	\$ 210,000.00	\$ 6,021.75			
3	Elks Club Drive	\$ 927,750.00	\$ 26,603.23	summer 2018	roadway failure	design complete

**subtotals \$ 1,392,750.00 \$ 39,937.11**

**grand total - all projects (FEMA + FHWA) \$ 24,305,941.00 \$ 1,496,753.19**