

DATE	DESCRIPTION OF WORK - IN DETAIL BY DATE	SHOP HRS
10/4	PULLED SEATS & FLOORING	3.00
11/23	PULLED FUEL TANK	2.50
11/24	MODIFY MOTOR STAND / DISCONNECT STB MOTOR	5.00
11/29	REMOVED - STB MOTOR / TRIM TAB / STB BATTERY & FLOOR DISCONNECTED & REMOVED PORT MOTOR	4.00
11/30	FABRICATE/MODIFY BOAT CART FOR LIFTING/TILTING/TESTING	4.00
2021 TOTAL	DISSAMBLE & PREP 2021 - TOTAL	18.50
1/17	CUT OUT STB SIDE	7.00
1/18	REMOVE WIRES & BILGE HOSE FOR ACCESS / CUT & REMOVE HULL SECTION	5.00
1/19	REPAIR HULL	3.00
1/20	REPAIR HULL	3.00
1/21	CUT & BEND MATERIAL / PREP SECTION AREA FOR REPAIR	5.00
W/E_1/22	HULL REPAIR STARBOARD SIDE WEEK 1 - TOTAL	23.00
1/24	REPAIR HULL - STARBOARD SIDE	6.00
1/25	REPAIR HULL - STARBOARD SIDE	6.00
1/26	REPAIR HULL - STARBOARD SIDE	6.00
1/27	PULL BATTERY & FLOOR PORT SIDE / FINISH HARD TO GET WELDS / TACK IN PLACE FAB PIECE	7.50
1/28	CONTINUE WELDING STARBOARD SIDE	4.00
W/E_1/29	HULL REPAIR STARBOARD SIDE WEEK 2 - TOTAL	29.50
1/31	FINISH WELDS STARBOARD SIDE / GRIND OUTSIDE	6.00
2/1	FINISH GRIND / START PORT SIDE REPAIR (START CUT)	7.00
2/2	CUT OUT PORT SIDE	1.00
2/4	STAGE BOAT	1.00
W/E_2/5	HULL REPAIR STARBOARD SIDE WEEK 3 - TOTAL	15.00
2/7	REPAIR HULL - PORT SIDE	4.50
2/8	REPAIR HULL - PORT SIDE	7.00
2/9	PREP PORT AFT SECTION FOR INSTALL OF NEW METAL	7.00
2/10	CUT & INSTALL HULL PIECE PORT SIDE	7.00
2/11	INSTALL & WELD STRINGER PIECES TO HULL - PORT SIDE	7.00
W/E_2/12	HULL REPAIR PORT SIDE WEEK 4 - TOTAL	32.50
2/14	CONTINUE WELDING AFT PORT HULL BOTTOM SECTION / FAB PORT SIDE PIECE	7.00
2/15	TACK & WELD PORT AFT	7.00
2/16	WELD PORT SIDE	2.50
2/17	FINISH WELDING PORT AFT REAR & START PORT BOW SECTION	7.00
2/18	CUT OUT BOW TO MID PORT SECTION	6.50
W/E_2/19	HULL REPAIR PORT SIDE WEEK 5 - TOTAL	30.00
2/21	REPAIR STARBOARD MID SECTION HULL	6.50
2/22	TACK IN PLACE MID HULL / START WELD	5.50
2/23	WELD STRINGER TO HULL / WORK ON PORT SIDE HULL	7.00
2/24	CONTINUE HULL WELDS / START SIDE FABRICATION	6.50
2/25	FABRICATE & WELD PORT SIDE BOW	7.00
W/E_2/26	HULL REPAIR PORT SIDE WEEK 6 - TOTAL	32.50
2/28	CONTINUE WELDING PORT SIDE / START OFF SHORE BRACKET	6.83
3/2	CONTINUE WELDING / INSPECT & TOUCH UP CURRENT WELDS	6.33
3/3	CLEAN UP OFF SHORE BRACKET / FABRICATE & BEND BOTTOM FOR OFFSHORE BRACKET	4.83
3/4	PREP FOR OFFSHORE BRACKET WELD / CUT HULL PIECE TO SIZE	4.00
W/E_3/5	HULL REPAIR PORT SIDE WEEK 7 - TOTAL	21.99
3/7	TACK IN SWIM DECK HULL & START WELDING	6.00
3/8	FINISHING WELDING SWIM DECK INSIDE&OUTSIDE / START GRINDING BOTTOM	6.00
3/9	CONTINUE GRINDING BOTTOM / LEAK TEST	6.50
3/10	GRIND PORT SIDE / TACK & WELD TRIM TAB BRACKETS	6.00
3/11	WELD STARBOARD SIDE STRINGERS / WELD FRONT KEEL SUPPORT / START KEEL INTSTALL	7.00
W/E_3/12	HULL REPAIR INSIDE & SWIMDECK WEEK 8 - TOTAL	31.50
3/14	GRIND & PREP AREAS FOR INNER KEEL SUPPORT / WELDED INNER KEEL SUPPORT / TACK IN KEEL / WELD KEEL	10.50
3/15	INSPECT & TOUCH UP CURRENT WELDS	2.00
3/16	FIX PORT SIDE MISMATCHES	1.50
3/18	FIX PORT SIDE MISMATCHES	0.75
W/E_3/19	HULL REPAIR KEEL & INSPECTION WEEK 9 - TOTAL	14.75
3/21	GRIND & REMOVE CHIME	0.75
3/23	WORK ON, INSPECT & GRIND PORT SIDE WORK	2.50
3/24	PORT SIDE STRESS INSPECTION / START CHIMES	7.25
3/25	FABRICATE, INSTALL & WELD STARBOARD CHIMES / FABRICATE PORT SIDE CHIMES	5.00
W/E_3/26	HULL REPAIR GRIND, INSPECT & CHIMES WEEK 10 - TOTAL	15.50

DATE	DESCRIPTION OF WORK - IN DETAIL BY DATE	SHOP HRS
3/28	TACK IN & WELD PORT SIDE AFT	6.25
3/29	FINISH WELDS PORT SIDE INSIDE / WELD IN ANGLE SIDE SUPPORT / FILL SCREW HOLES / CUT PORT SIDE OUTER CHIME / CLEAN GRIND MARKS	5.25
3/30	TACK IN CHIME / CLEAN HULL / GRIND PORT SIDE	6.00
3/31	GRIND PORT SIDE / TACK INNER PORT CHIME	
4/1	FINICH TACK OF CHIME & WELD / GRIND PORT SIDE	6.25
W/E_4/2	HULL REPAIR CHIME & GRINDING WEEK 11 - TOTAL	23.75
4/4	REINSTALL & HOOK UP MOTORS	6.50
4/5	FINISH MOTOR HOOK UP / INSTALL TRIM TABS / LEAK TEST AT RIVER / START PORT INNER FLOOR SUPPORT INSTALLATION	6.50
4/6	FABRICATE & INSTALL CORNER PIECES / GLUE IN BILGE PUMP	4.33
4/8	GRIND PORT SIDE	0.93
W/E_4/9	HULL REPAIR REASSEMBLY & GRINDING WEEK 12 - TOTAL	18.26
4/14	WELD PIN HOLES ON SIDES	5.50
4/18	HOOK UP BILGE PUMPS / COSMETIC REPAIR OF KEEL AND BOAT BOTTOM	6.00
4/19	HOOK UP POWER STEERING & WASH DOWN/ PLUG SCREW HOLES / INSTALL FUEL TANKS / FINISH BOTTOM	6.00
4/20	WLED IN FLOOR SUPPORTS / PLUG HOLES / HOOK FUEL TANK & FOAM TANK SIDES / REINSTALLED BATTERIES	3.33
W/E_4/23	HULL REPAIR REASSEMBLY WEEK 13 - TOTAL	20.83
4/25	INSTALLED CARPET / WIRED LIGHTS / SANDED & BUFFED OUTER HULL	7.00
4/26	SANDED OUTER HULL	12.00
4/27	BUFFED & POLISHED OUTER HULL	10.00
4/28	BUFFED OUTER HULL / SWEPT, VACUUMED & CLEANED BOAT	2.80
W/E_4/30	HULL REPAIR BUFF, POLISH & CLEAN WEEK 14 - TOTAL	31.80
TOTAL SHOP HOURS DETAILED		
	LABOR\$	44,922.50
	HRS	359.38