

CONTRACT CHANGE ORDER

Change Requested by:	<input checked="" type="checkbox"/>	Engineer	<input type="checkbox"/>	Contractor
----------------------	-------------------------------------	----------	--------------------------	------------

CCO No. 2	Suppl. No.	Contract No. 2423	Road Tree Mortality Project Phase III	Federal Number(s)
---------------------	------------	-----------------------------	---	-------------------

To **Joe Benigno Tree Service**, Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order must be approved by the Board of Supervisors:** Yes No

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

Extra Work at Force Account

On every other Monday starting April 9, 2018, the times at which Pony Express Trail may be fully closed will be changed from 9:00 a.m. – 4:00 p.m. to 9:00 a.m. – 1:30 p.m. Should the County determine that the Contractor incurred additional costs as a result of the shortened closure window on any of these Mondays, compensation for those additional costs will be provided in accordance with Section 9-1.04, *Force Account*, of the 2015 Caltrans Standard Specifications. No additional compensation will be provided should the contract work take longer than expected for reason(s) other than the reduction to the length of the closure on these Mondays (e.g., equipment breakdown, trucking, inefficiencies not related to the closure, etc.).

Total Estimated Increase.....\$20,000.00

Estimated Cost: Decrease Increase **\$20,000.00**

By reason of this order the time of completion will be adjusted as follows: **None**

Submitted by		
SIGNATURE	(PRINT NAME & TITLE) Aradhana Kochar, P.E., Resident Engineer	DATE
Approved		
SIGNATURE	(PRINT NAME & TITLE) John Kahling, P.E., Deputy Director, Engineering	DATE
Approved		
SIGNATURE	(PRINT NAME & TITLE) Rafael Martinez, Director of Transportation	DATE
Approved		
SIGNATURE	(PRINT NAME & TITLE) Michael Ranalli, Chair, Board of Supervisors	DATE

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **The prices and terms of payment shown above comprise full and final compensation for all direct costs, indirect costs, cumulative costs, and all overhead costs incurred as a result of this contract change order. NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by		
SIGNATURE	(PRINT NAME & TITLE)	DATE