

Contract Change Order

Change Requested by: Engineer Contractor

CCO No.	Suppl. No.	Contract No.	CIP No.	Contract Name	Federal Number(s)
01		PW 11-30593	95192	Sawmill 2B Bike Path and Erosion Control Project	CML 5925 (121)

To **RaPiD Construction Inc. dba Rapid General Engineering** *Contractor*
 You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order must be approved by the Board of Supervisors. [X] Yes [] No

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Increases in Contract Items at Contract Item Prices and Extra Work at Agreed Unit Price

In accordance with the attached plans (Exhibit A) and special provisions (Exhibit B), extend the project limits approximately 855 feet from BP" station 90+60 to "BP" station 99+15.

Payment for this work shall be in accordance with the Item Price Schedule (Exhibit C) and Agreed Unit Price Schedule (Exhibit D).






There will be no adjustments to any of the item prices or agreed unit prices in accordance with Standard Specification 4-1.03B, "Increase or Decreased Quantities" by any reason of this contract change order.

For the work, the Contractor will be paid the agreed sum of \$989,989.00. The amount is agreed upon and considered full compensation, including all markups, for the work with this change with no additional compensation therefor.


Total Estimated Increase\$989,989.00

Estimated Cost: Decrease Increase \$989,989.00

By reason of this order the time of completion will be adjusted as follows: seventy-five (75) working day extension

Submitted by		
Signature 	(Print name & title) Donald Palaroan, P.E., Resident Engineer	Date 05/12/15
Approved:		
Signature 	(Print name & title) John Kahling, P.E., Deputy Director, Engineering	Date 05/12/15
Approved:		
Signature 	(Print name & title) Bard R. Lower Transportation Division Director	Date 5/13/15
Approved:		
Signature 	(Print name & title) Steven M. Pedretti Director, Community Development Agency	Date 5/13/15
Approved:		
Signature 	(Print name & title) Brian K. Veerkamp Chair, El Dorado County Board of Supervisors	Date 5/18/15

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by		
Signature 	(Print name & title) Perry S. Burch V. President	Date 5-12-15