

Contract Change Order

Change Requested by: Engineer Contractor

CCO No.	Suppl. No.	Contract No.	Contract Name	Federal Number(s)
4		4455; CIP No. 73366	Missouri Flat Road / Industrial Drive – Temporary Signal	N/A

To **TIM PAXIN'S PACIFIC EXCAVATION INC.**

Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order must be approved by the Board of Supervisors. [X] Yes [] No

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Bid Item List.

Extra Work at Force Account:

In accordance with Section 4-1.05, "Changes and Extra Work," of the Standard Specifications, perform the following:

- 1) Repair the temporary signal system which sustained damages from a recent vehicle collision. County will refurbish signal heads, signs, and other appurtenances of the signal system and provide to contractor for installation.
- 2) Provide traffic control as necessary to complete the signal repairs.
- 3) Perform the work on August 28 & 29, 2021. Prevailing wage rates for weekend overtime will apply.

All work shall be performed in accordance with applicable provisions of the contract documents. Compensation shall be in accordance with Section 9-1.04, "Force Account," of the Standard Specifications.

Estimate of Extra Work: \$80,000.00

Adjustment to Contract Time:

No adjustment to contract time is warranted since the work will be performed on non-working days and will not delay the completion of the project.

Contract Change Order

Change Requested by: Engineer Contractor


CCO No.	Suppl. No.	Contract No.	Contract Name	Federal Number(s)
4		4455; CIP No. 73366	Missouri Flat Road / Industrial Drive – Temporary Signal	N/A

Estimated Cost: Decrease Increase \$ 80,000.00

For this order the time of completion will be adjusted as follows: **NO ADJUSTMENT.**

SUBMITTED BY:		
Signature	(Print name & title)	Date
	Dustin Harrington, P.E., Senior Civil Engineer	
APPROVED:		
Signature	(Print name & title)	Date
	Matthew Smeltzer, P.E., Deputy Director, Engineering	
APPROVED:		
Signature	(Print name & title)	Date
	Rafael Martinez, Director Department of Transportation	
APPROVED:		
Signature	(Print name & title)	Date
	John Hidahl, Chair Board of Supervisors	

We the undersigned contractor, have given careful consideration to the change proposed and agree, to provide equipment, furnish materials, and perform the work specified above, and will accept as full payment the prices shown above. **NOTE: If you, the Contractor, do not sign this order, you are directed to proceed with the ordered work. You may file a Request for Information within the time specified.**

CONTRACTOR ACCEPTANCE BY:		
Signature	(Print name & title)	Date
	Peyton Gabelum PM	8/24/21