

**Contract Change Order**

Change Requested by: County Contractor **Sukut**

CCO No.	Suppl. No.	Contract No.	Contract Name	Federal Number(s)
028		013-PW-09/10-BOS	Construction of a Cap System, French Drain, and Passive Landfill Gas Emission System Operable Unit – 1 Meyers Landfill	n/a

To **Sukut Construction, Inc.** **Contractor**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

**NOTE: This change order must be approved by the Board of Supervisors.  Yes  No Public Works Contract awarded on January 26, 2010**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the County's Estimate.

This change order is for the work required by ERRG on behalf of the Forest Service for the installation of the **passive landfill gas vent system**. Due to the significant increase in waste that had to be relocated, the depth of the landfill gas wells (8) had to be increased a combined total of 73 feet from the original combined total of 269 feet. This extra work was not identified in the Final 100% Remedial Design, provided to the County by the Forest Service, and therefore was not included in the original bid schedule. The contractor waives any claims for additional time or payment for the matters related to this Change Order to date.

The installation of the passive landfill gas vent system was originally bid on a lump sum basis in the amount of \$75,000. Due to the multiple tasks and components involved with this bid schedule item, establishing a simple per unit cost basis is problematic and not cost effective. Therefore, the cost basis for this extra work will be established by tracking the additional time expended and materials required for the extra work combined with the per foot drilling cost of the subcontractor and will be verified in the field by the County's supervising engineering consultant, BAS.

Estimated Cost: \$7,638.92

Decrease Increase

<b>Approved:</b>		
Signature	(Print name & title) Kerri Williams, Chief Fiscal Officer	Date
<b>Approved:</b>		
Signature	(Print name & title) Greg Stanton, Deputy Director	Date
<b>Approved:</b>		
Signature	(Print name & title) Gerri Silva, M.S., REHS Director	Date

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

<b>Contractor Acceptance by</b>		
Signature	(Print name & title)	Date