

**Contract Change Order**

Change Requested by: County Contractor **Sukut**

CCO No.	Suppl. No.	Contract No.	Contract Name	Federal Number(s)
033		013-PW-09/10-BOS	Construction of a Cap System, French Drain, and Passive Landfill Gas Emission System Operable Unit – 1 Meyers Landfill	n/a

To **Sukut Construction, Inc.** **Contractor**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

**NOTE: This change order must be approved by the Board of Supervisors. [X]Yes [ ] No Public Works Contract awarded on January 26, 2010**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the County's Estimate.

This change order is for the work required due to the closure construction extending into a third construction season. This work consists of labor, equipment, and materials required for the dewatering of the site, disposal of BMP's, any site repairs necessary due to the 2011/2012 wet weather season, rewatering post construction in preparation for the 2012/2013 wet weather season, surface water drainage improvements, and remediation of previously screened oversized material originating from the borrow site. This extra work was not identified in the Final 100% Remedial Design, provided to the County by the Forest Service, and therefore was not included in the original bid schedule. The contractor waives any claims for additional time or payment for the matters related to this Change Order to date.

This Change Order is for an amount not to exceed **\$761,183.44**

Estimated Cost: **\$761,183.44** Decrease Increase **X**

<b>Approved:</b>		
Signature	(Print name & title) Kerri Williams, Chief Fiscal Officer	Date
<b>Approved:</b>		
Signature	(Print name & title) Greg Stanton, Deputy Director	Date
<b>Approved:</b>		
Signature	(Print name & title) Gerri Silva, M.S., REHS Director	Date

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

<b>Contractor Acceptance by</b>		
Signature	(Print name & title)	Date