

Contract Change Order

Change Requested by: Engineer Contractor

CCO No.	Suppl. No.	Contract No.	Contract Name	Federal Number(s)
58		53110	U.S. 50 HOV Lanes – County Line to Bass Lake Road	STPCMLN-5925 (059)

To **Nehemiah Construction, Inc.** **Contractor**
 You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order must be approved by the Board of Supervisors. Yes No

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Increases In Contract Items at Contract Item Prices and Extra Work at Agreed Unit Price

In accordance with the attached plan sheets (Exhibit A) and special provisions (Exhibit B), extend the eastbound project limits approximately 5,700 feet from "B" station 165+11.88 to "DEB1" station 226+00.

Payment for this work shall be in accordance with the Item Price Schedule (Exhibit C) and Agreed Unit Price Schedule (Exhibit D).

There will be no adjustments to any of the item prices or agreed unit prices in accordance with Standard Specification 4-1.03B, "Increased or Decreased Quantities" by reason of this contract change order.

The final pay quantity shown for Item 58, "Rock Excavation," shall not be increased, even if additional rock excavation is found outside the limits shown on sheet L-17 of the plans.

Contractor agrees that the work described herein will not impact the critical path of the overall project, and Contractor therefore waives all rights to any claims for any type of overhead cost or any type of impact to overall project caused either directly or indirectly by reason of this contract change order.

Total Estimated Increase \$4,375,281.73

Estimated Cost: Decrease Increase \$ 4,375,281.73

By reason of this order the time of completion will be adjusted as follows: no adjustment

Submitted by		
Signature	(Print name & title) Thor Larsen, P.E., Senior Civil Engineer	Date
Approved:		
Signature	(Print name & title) John Kahling, P.E., Supervising Civil Engineer	Date
Approved:		
Signature	(Print name & title) Robert Slater, P.E., Deputy Director, Engineering	Date
Approved:		
Signature	(Print name & title) James W. Ware, P.E., Director of Transportation	Date
Approved:		
Signature	(Print name & title) Norma Santiago, Board Chair, El Dorado County Board of Supervisors	Date

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by		
Signature	(Print name & title)	Date