

COUNTY OF EL DORADO  
 ENVIRONMENTAL MANAGEMENT DEPARTMENT  
**Contract Change Order**

Sheet 1 of 1

Change Requested by: County Contractor

CCO No.	Suppl. No.	Contract No.	Contract Name	Federal Number(s)
009	2	013-PW-09/10-BOS	Construction of a Cap System, French Drain, and Passive Landfill Gas Emission System Operable Unit – 1 Meyers Landfill	n/a

To Sukut Construction, Inc. Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

**NOTE: This change order must be approved by the Board of Supervisors.  Yes  No Public Works Contract awarded on January 26, 2010**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the County's Estimate.

This second Amendment to Change Order No. 009 decreases funding \$10,200 for the additional clearing and grubbing required due to all of the changes to the 100% Remedial Design. The original change order request was based on the additional trash found in the north, south, and west side of the site, and the additional work related to the french drain, and additional area required for clean borrow soil.

Original bid was for 11 acres at \$850/Acre; Change Order 009 increased total by 5 acres to 16 acres; Amendment 1 to Change Order 009 increased the bid item by another 12 acres for a total of 28 acres; however, the first amendment to Change Order 009 was ultimately unnecessary as the cost of the additional work was paid on a time and materials basis due to the differing scope of work associated with clearing and grubbing additional acreage containing mature trees.

The work associated with this Change Order has been completed and the contractor has been paid in full. The contractor waives any claims for additional time or payment for the matters related to this Change Order.

This Charge Order Amendment **decreases** Change Order No. 009 **\$10,200** for a revised not to exceed amount of \$4,250.

Estimated Cost: < -\$10,200.00> Decrease  Increase

<b>Approved:</b>		
Signature	(Print name & title) Ruth Young, Chief Fiscal Officer	Date
<b>Approved:</b>		
Signature	(Print name & title) Greg Stanton, Deputy Director	Date
<b>Approved:</b>		
Signature	(Print name & title) Gerri Silva, M.S., REHS Director	Date

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

<b>Contractor Acceptance by</b>		
Signature	(Print name & title)	Date