

CONTRACT CHANGE ORDER

Change Requested by:	<input checked="" type="checkbox"/> Engineer	<input type="checkbox"/> Contractor
----------------------	--	-------------------------------------

CCO No. 17	Suppl. No.	Contract No. 71359	Road U.S. 50/Missouri Flat Road Interchange Phase 1B.2 – Bike Path	Federal Number(s) CMLN-5925(141)
----------------------	------------	------------------------------	--	--

To **Vinciguerra Construction**, Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order must be approved by the Board of Supervisors:** Yes No

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

Adjustment of Compensation at Agreed Lump Sum Price

Contractor accepts \$76,420.00 as full compensation for all claims and potential claims related to events that occurred between February 1, 2017 and January 26, 2018.

By execution of this contract change order, Contractor drops all protests of all Weekly Statements of Working Days, and County waives all rights to assess liquidated damages.

This contract change order resolves Notices of Potential Claim 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, and 11.

By execution of this contract change order, Contractor agrees to waive all rights to file any new notices of potential claim and any post-Proposed Final Estimate claims related to any events that occurred between February 1, 2017 and January 26, 2018. This waiver does not apply to any post-PFE claims submitted by subcontractors.

El Dorado County and Vinciguerra Construction hereby acknowledge and state that they have read this CCO in its entirety, that they understand the contents thereof, that their execution of this CCO is voluntary and not under any form of duress, that this CCO is intended to resolve disputed claims and the consideration provided herein is fair and reasonable, and that El Dorado County and Vinciguerra Construction have relied upon and/or had the opportunity to seek the legal advice of the attorneys of their own choice and such other persons as they may have deemed appropriate, prior to executing this CCO.

Total Increase.....\$76,420.00

Estimated Cost: Decrease Increase **\$76,420.00**

By reason of this order the time of completion will be adjusted as follows: **None**

Submitted by		
SIGNATURE	(PRINT NAME & TITLE) Aradhana Kochar, P.E., Resident Engineer	DATE
Approved		
SIGNATURE	(PRINT NAME & TITLE) John Kahling, P.E., Deputy Director, Engineering	DATE
Approved		
SIGNATURE	(PRINT NAME & TITLE) Rafael Martinez, Director of Transportation	DATE
Approved		
SIGNATURE	(PRINT NAME & TITLE) Michael Ranalli, Chair, Board of Supervisors	DATE

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **The prices and terms of payment shown above comprise full and final compensation for all direct costs, indirect costs, cumulative costs, and all overhead costs incurred as a result of this contract change order. NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by		
SIGNATURE	(PRINT NAME & TITLE)	DATE